# Doubt

# 2012 July 19, 20, & 21

# Technical Production Calendar

Detailed

# June 1<sup>st</sup>

10:00am to 3:00pm Monastery Research Visit 2625 HWY 212 SW, Conyers, GA 30094 (770)483-8705

### June 4<sup>th</sup> – 6<sup>th</sup>

10:00am to 4:00pm

Pull scenery - platforms, walls, stair units, additional stock scenery

-Repair scenery if necessary

-Clean and prep scenery

# June 7<sup>th</sup>, 8<sup>th</sup>, and 11<sup>th</sup>

10:00am to 4:00pm

Purchase materials - lumber, steel, consumables, special order items, etc.

- Required Travel to Home Depot, Lowe's, Sable Steel, Rockin' B Antiques
- Clean and prep steel after purchase
- Prep and organize materials including tools for construction

### **June** 11<sup>th</sup> – 13<sup>th</sup>

10:00am to 4:00pm

Build and install platforms

- Place and leg platforms per platform layout
- Level, connect, and brace platforms together
  - Central stair unit to be connected to platforms

#### June 13<sup>th</sup> and 14<sup>th</sup>

10:00am to 4:00pm

Build and install walls

- Brace walls with floor jacks
- Cover seams with dutchman strips
- Include chair rail and moldings
- Install door and handrail

#### June 15<sup>th</sup>

10:00am to 4:00pm

Build Pulpit

- Cut and assemble per construction plate
- Stain and seal pulpit

#### June 18<sup>th</sup>

10:00am to 4:00pm

Church office

- Install bookcase
- Install balcony railing
- Add bracing on wall flats for set decoration
- Run lighting cable for desk lamp

#### June 19<sup>th</sup>

10:00am to 4:00pm

Church sanctuary

- Attach shelves
- Attach cutaway details
- Place pulpit

#### June 20<sup>th</sup> and 21<sup>st</sup>

10:00am to 4:00pm

Gardens

- Build and place flower beds
- Build alcove for statuary
- Install water fountain with plumbing
- Install large trees
- Install columns

#### June 22<sup>nd</sup>

10:00am to 4:00pm

Gates

- Place and install courtyard gates in audience

#### June 25<sup>th</sup>

#### 10:00am to 4:00pm

Build other scenic elements

- Rose window
- Banners
- Courtyard lighting poles
- "Church" area details kneeler, sacramental candles, statues

#### June 26<sup>th</sup>

10:00am to 4:00pm

Hang scenic items

- Rose window
- Banners

#### June 27<sup>th</sup> – 29<sup>th</sup>

Paint

- Walls, platforms, garden paths, water fountain, gates

#### July 2<sup>nd</sup> and 6<sup>th</sup>

#### 10:00am to 4:00pm

Hang/Gel/Focus lighting

- On stage electrics
- FOH electrics
- Practicals chandeliers, desk lamp, garden and courtyard

### July 7<sup>th</sup>

10:00am to 4:00pm

Program lighting cues

#### July 9<sup>th</sup> and 10<sup>th</sup>

#### 10:00am to 4:00pm

Lighting and Sound

- Finish lighting needs
- Place sound cabinets and monitors
- Run cables
- Balance stage and house for sound

# July 11<sup>th</sup>

10:00am to 4:00pm

Shop clean-up and organization

- Put away tools, materials, additional unused scenery
- Sweep and mop work areas including shop
- Dress all cables

### July 12<sup>th</sup>

10:00am in conference room of the Centre

#### Paper tech

- lighting, sound, scenic, management, and director

#### 3:00pm on stage

#### Dry tech

- board ops, crew, management, and director

# July 13<sup>th</sup>

1:00pm Call time

3:00pm <u>Q2Q</u>

# July 14<sup>th</sup>

TBA

Additional Lighting and Sound clean-up

# July 16<sup>th</sup>

3:00pm Call 7:00pm 1<sup>st</sup> Dress Rehearsal

# July 17<sup>th</sup>

3:00pm Call 7:00pm 2<sup>nd</sup> Dress Rehearsal

# July 18<sup>th</sup>

2:30pm Call 3:30pm <u>Photo Call</u> 7:00pm <u>Final Dress Rehearsal</u>

# July 19<sup>th</sup>

3:00pm Call 7:00pm <u>Performance</u>

# July 20<sup>th</sup>

3:00pm Call 7:00pm Performance

# July 21st

3:00pm Call 7:00pm <u>Performance</u>

# July 23<sup>rd</sup>

12:00pm

Post-production meeting – management, production crew, producer, director

- Lunch meeting w/ lunch provided

# July $24^{th}$ and $25^{th}$

10:00am to 4:00pm

Strike